

PHL - 3 Week Look Ahead Schedule



PLAN STARTING ON:

March 15, 2020

SCHEDULE STATUS

X Task Scheduled / In Progress

TASK ID #	TASK DESCRIPTION	COMPANY	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	NOTES	MILESTONES	
			15 Mar	16 Mar	17 Mar	18 Mar	19 Mar	20 Mar	21 Mar	22 Mar	23 Mar	24 Mar	25 Mar	26 Mar	27 Mar	28 Mar	29 Mar	30 Mar	31 Mar	1 Apr	2 Apr	3 Apr	4 Apr			
Garden Level																										
	Bay State Engineering																									
	Demo slab at old elect. Room	BSE																X	X	X	X	X			Waiting on Eversource??	
	TRM																									
	Pour C001 area	TRM																							Waiting on Power Company	
	Pour C002 area	TRM																		X					Waiting on Approval ??? need Approval	
	Fortin Drywaall																									
	Punch	FD		X	X	X																			1/17/2020	
	Taping stairwells			X	X	X	X	X																		
	Superior Plumbing																									
	Garage rough	SP		X	X	X	X	X			X	X	X	X	X											
	Keystone																									
	elevator install	KE		X	X	X	X	X				X	X	X	X			X	X	X	X	X				
	NEECs																									
	Install A/B/C/ PUNCH	NE									X	X	X	X	X										3/31/2020	
	Motti																									
	Rough garage	ME		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Kaplan																									
	clean up/organize kitchens	KC			X									X	X			X	X	X	X	X				
	Kennen Masonary																									
	elevator frames	KM									X	X	X	X	X											
	T&T																									
	Rough garage	TT		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Horton Painting																									
	Prime/Finish	HP									X	X	X	X	X			X	X	X	X	X				
	Floor Craft																									
	Bath tile						X	X			X	X	X	X	X											
	Flateline																									
	Buff floors	FL																		X	X	X				
Ground Level																										
	Kaplan																									
	Bath Acces	KC																X	X	X	X	X				
	Doors / Frames / Hardware			X	X	X	X	X			X	X	X	X	X											
	Fortin Drywall																									
	Tape / Punch	FD		X	X	X																			2-21-20	

PLAN STARTING ON:

March 15, 2020

SCHEDULE STATUS

X Task Scheduled / In Progress



TASK ID #	TASK DESCRIPTION	COMPANY	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	NOTES	MILESTONES																					
			15 Mar	16 Mar	17 Mar	18 Mar	19 Mar	20 Mar	21 Mar	22 Mar	23 Mar	24 Mar	25 Mar	26 Mar	27 Mar	28 Mar	29 Mar	30 Mar	31 Mar	1 Apr	2 Apr	3 Apr	4 Apr																							
	Horton																																													
	Prime/Finish	HP		X	X	X	X	X			X	X	X	X	X										3/31/2020																					
	Paint hall														X	X	X																													
	Superior Hvac																																													
	Finishes	SH		X	X	X	X	X			X	X	X	X	X										3/31/2020																					
	Superior Plumbing																																													
	Finishes	SP		X	X	X	X	X			X	X	X	X	X			X	X						3/31/2020																					
	T&T																																													
	Finishes	TT		X	X	X	X	X			X	X	X	X	X										3/31/2020																					
	NEECS																																													
	Install A/B/C	NC		X	X	X	X	X			X	X	X	X	X										2/28/2020																					
	MOTTI																																													
	Finishes	ME		X	X	X	X	X			X	X	X	X	X			X	X						3/31/2020																					
	Flatline																																													
	Buff floors	FL									X	X	X	X	X										2/28/2020																					
	MAX Sontz																																													
	Courtyard / punch	MS				X	X	X																	2/26/2020																					
	Floor Craft																																													
	Bath tile install	FC		X	X	X	X	X			X	X	X	X	X										3/20/2020																					
2nd Floor																																														
	Kaplan																																													
	Hardware	KC		X	X	X	X	X			X	X	X												3/25/2020																					
	Bath acces			X	X	X																																								
	Fortin Drywall																																													
	Touch ups/punch	FD																							1/17/2020																					
	Horton Painting																																													
	Prime/paint	HP									X	X	X	X	X										3/25/2020																					
	NEECS																																													
	Install A/B/C	NC		X	X	X	X	X			X	X	X	X	X										2/28/2020																					
	Superior HVAC																																													
	Finishes	SH		X	X	X	X	X																	1/17/2020																					
	T&T																																													
	Finishes	TT									X	X	X	X	X			X	X	X	X	X			1/24/2020																					
	MOTTI																																													
	Punch	ME																X	X	X					1/24/2020																					

PLAN STARTING ON:

March 15, 2020

SCHEDULE STATUS

X Task Scheduled / In Progress



TASK ID #	TASK DESCRIPTION	COMPANY	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	NOTES	MILESTONES	
			15 Mar	16 Mar	17 Mar	18 Mar	19 Mar	20 Mar	21 Mar	22 Mar	23 Mar	24 Mar	25 Mar	26 Mar	27 Mar	28 Mar	29 Mar	30 Mar	31 Mar	1 Apr	2 Apr	3 Apr	4 Apr			
	Superior Plumbing																									
	Finishes	SP																		X	X	X			1/24/2020	
	Flatline																									
	Buff floors	FL						X			X	X	X	X	X										1/31/2020	
	Max Sontz																									
	patio decks punch	MS		X	X																					
	Capone																									
	Install rails hall	Cix																X	X							
	Doors/Trim																									
	Trim/door install												X												1/21/2020	
	Floor Craft																									
	Wood floors																									
Townhouses																										
	Superior plumbing										X	X	X	X	X			X	X							
	Finishes																									3/31/2020
	Superior HVAC										X	X	X	X	X			X	X							
	Finishes	SH																								31-Mar
	Motti																									
	Finishes	ME		X	X	X	X	X			X	X	X	X	X			X	X							31-Mar
	Fortin																									
	Tape walls	FD		X	X	X																				31-Mar
	OAC punch	FD		X	X	X																				
	NEECS																									
	Install ABC / Punch	NE		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			Ongoing	3/31/2020
	Floor craft																									
	Tile bath floors	FC					X	X			X	X	X	X	X											3/31/2020
	T&T																									
	Finishes	TT				X	X																			
Exterior																										
	Max Sontz																									
	patio decks / punch	MS		X	X																				Weather permitting	1/24/2020
	Exterior Design																									
	All exterior surfaces Punch	ED		X	X	X	X	X			X	X	X	X	X											
	PARK																									
	Prep for stairs			X		X																				
	Binder																									
	Pour stairs				X						X	X														
	lighting underground										X	X	X	X	X			X								

PLAN STARTING ON:																				SCHEDULE STATUS			
March 15, 2020																				<div style="background-color: green; color: white; padding: 2px;">x</div> Task Scheduled / In Progress			

TASK ID #	TASK DESCRIPTION	COMPANY	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	SUN	MON	TUE	WED	THUR	FRI	SAT	NOTES	MILESTONES	
			15 Mar	16 Mar	17 Mar	18 Mar	19 Mar	20 Mar	21 Mar	22 Mar	23 Mar	24 Mar	25 Mar	26 Mar	27 Mar	28 Mar	29 Mar	30 Mar	31 Mar	1 Apr	2 Apr	3 Apr	4 Apr			
Roof																										
	Max Sontz																									
	Edge Metal / punch	MS																								
	Superior HVAC																									
	Start up equipment	SH																								
	Motti																									
	Wire roof equipment	SH																								